

REPUBLIC OF THE PHILIPPINES
MUNICIPAL BOARD
ORMOC CITY
Office of the Secretary

EXCERPT FROM THE MINUTES OF THE REGULAR SESSION OF THE MUNICIPAL
BOARD OF ORMOC CITY, PHILIPPINES, HELD IN ITS SESSION HALL
AUGUST 9, 1957

PRESENT:

His Honor, Acting City Mayor Esteban C. Conejos,	Presiding
Hon. Rafael M. Mejia,	Acting Vice Mayor, ExeOfficio Member
Hon. Cesar Samson,	City Councilor
Hon. Emilio C. Penserga,	City Councilor
Hon. Guillermo T. Parrilla,	City Councilor
Hon. Jorge P. Tan, Jr.,	City Councilor
Hon. Alvaro I. Gutierrez,	City Councilor
Hon. Teotimo P. Ocubillo,	City Councilor
Hon. Marciano S. Du,	City Councilor

ABSENT:

Hon. Ifiaki Larrazabal,	City Councilor
-------------------------	----------------

RESOLUTION NO. 139

Letter of Mr. Antolin A. Jariol to the City Engineer, Ormoc City,
dated July 29, 1957 and a 1st Indorsement addressed to this Board from
the City Engineer, are quoted verbatim hereunder as follows:

"JARIOL ENTERPRISES
2nd Floor, Quirino-Rodriguez Bldg.
Cebu City, Philippines

July 29, 1957

The City Engineer
Ormoc City

S i r :

Inasmuch as our contract on the Construction of Ormoc Market
Buildings and Tiendas will expire on August 20, 1957, and inasmuch
as our painting have been stopped as your office's inability to give
us the color scheme since July 12, 1957, we therefore, request your
office to give us an extention of time of Thirty (30) days, counting
from the time we receive your advice of the color scheme and your
desire to use either varnish or paint on Building "A".

This is also to remind your office that the specification
calls for painting of the buildings, and it would then be a devia-
tion from our contract, hence an additional payment is due to the
contractor.

Trusting that the above requests are in order and anticipating
your favorable action to the matter. We are,

Very respectfully yours,

(SGD) ANTOLIN A. JARIOL

Copy received:

Office of the City Engineer - By:
" " " " Treasurer - By:
" " " " Auditor - By:

-continued-

[Handwritten signature]

[Handwritten signature]
8/22/57

"Republic of the Philippines
Department of Public Works and Communications
BUREAU OF PUBLIC HIGHWAYS
Office of the City Engineer
Ormoc City

1st Indorsement
Aug. 5, 1957

Respectfully forwarded to the Honorable Municipal Board thru the City Mayor, Ormoc City, strongly recommending approval of the herein request of Mr. Antolin A. Jariol, Contractor for the Ormoc Market buildings construction, for a 30-day extension of his contract time.

His request is reasonable in view of the delay in the work caused by the lack of the color scheme to guide him in the painting of the buildings.

For your information, this Office has just been in receipt of the required color scheme from the Division of Architecture, Bureau of Public Works, Manila.

(SGD) GODOFREDO M. TRINCHERA
Actg. City Engineer"

"WHEREAS, in an oral explanation given by the Engineer when the Board took up this matter, this Board well understood that the delay was not due to the negligence or fault of the contractor, therefore the request of Mr. Antolin A. Jariol for an extension of the contract time is reasonable ;

"NOW, THEREFORE, the Board, on motion of Councilor Emilio C. Penserga, seconded by Councilor Alvaro I. Gutierrez;

"BE IT RESOLVED, as it is hereby resolved, to grant an extension of the contract time for the construction of the Ormoc Market buildings and tiendas as requested by Mrs Antolin A. Jariol, for a period of Thirty (30) days counting from the day next following the day of the expiration of the original contract time;

"RESOLVED FINALLY, to furnish copies of this Resolution each to the Honorable City Mayor, the City Engineer, the City Treasurer, the City Auditor, all of Ormoc City; and Mr. Antolin A. Jariol, 2nd Floor Quirino Rodriguez Bldg., Cebu City.

"CARRIED UNANIMOUSLY."

I HEREBY CERTIFY to the correctness of the above-quoted Resolution.

APPROVED:

Esteban C. Conejos
ESTEBAN C. CONEJOS
Acting City Mayor
Presiding Officer

Ramon Bantas
RAMON BANTASAN
Secretary

ATTESTED:

Lucas de Loyola
LUCAS DE LOYOLA
Secretary to the City Mayor